EXTENSION OF TIME

Name of the Work:	Construction of RCC drains at Bhuvaneshwari nagar 2nd cross road in Dasarahalli ward no.15.
Job No:	015-13-000027
Work order No:	154/13-14 D:14.11.2013
BR No:	637/28.02.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

10/9/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ 10

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
43)	ಮಂಡಿಸಿದೆ: ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ_____ರವರಿಗೆ Construction of RCC drains at Bhuvaneshwari nagar 2nd cross road in Dasarahalli ward no.15 ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ:14-11-2013ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ:28-2-14ರಂದು ಕಾಮಗಾರಿಯನ್ನು 14 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ಕಾಲವಿಸ್ತರಣೆ, ಸ್ಥಿರೀಕರಣ ಹಾಗೂ ದಂಡ ವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ. ಸಹಾ/15
44)	ಲೆ-ಪ್ರ ಪಿಂಡಿಕೆ (43) ರಂತೆ 14 ದಿನಗಳ ವಿಳಂಬವಾದ ಕಾರಣ ವಿವರಣೆಯನ್ನು ಪಡೆದು ಕ್ರಮ ಕೈಗೊಳ್ಳುವುದು. ಸಹಾ/15
45)	ಕಾ.ಪ್ರ/ಕ) ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು 14 ದಿನ ವಿಳಂಬವಾಗಿದ್ದಕ್ಕೆ ರೂ 1000/- ರಂತೆ ದಂಡ ವಿಧಿಸಲು EXECUTIVE ENGINEER Bruhat Bangalore Mahanagara Palike, Dasarahalli Zone, Bangalore-57.